

| Permit #                                  | Permit Year | Permit Date | Permittee                 | Owner if Different from Permittee                                     | Address               | Project                              | Last Inspected | Permit Expired | Date Letter Sent               | Re_Apply?                                  | New Permit # | Date RePerm | DATE Re Inspect/ Finaled | Notes  |
|---|-------------|-------------|---------------------------|---|-----------------------|--------------------------------------|----------------|----------------|--------------------------------|--|--------------|-------------|--------------------------|--|
| <b>2016</b>                               |             |             |                           |   |                       |                                      |                |                |                                |  |              |             |                          |  |
| 93  | 2016        |             | Rich Piper                |   | 1800 Fairway Drive    | Garage                               | 10/6/2016      | 4/4/2017       | 01/29/19                       | Notice sent 5/15/19                        |              |             |                          | BOA twice approval for projects. No final. Last inspection was a RI framing  |
| <b>2017</b>                               |             |             |                           |   |                       |                                      |                |                |                                |  |              |             |                          |  |
| 4   | 2017        | 2/1         | Wade Williams             |   | 1005 Ann Parkway      | Bathroom Addition                    | NONE           |                |                                |  |              |             |                          |  |
| 5   | 2017        | 2/4         | Cary Jordan               |   | 1002 E Madison        | Residential Addition                 | NONE           |                |                                |  |              |             |                          |  |
| 6   | 2017        | 2/15        | Adam Loux                 |   | 304 N 4th Street      | Garage                               | 4/3/2017       |                |                                |  |              |             |                          | Board of Adjustments 12/7/16 requesting variance allow for a 1350 sq ft garage. This was approved to store his camper. RI plumbing and Electric Inspection 4/3/17  |
| 7   | 2017        | 2/21        | Rodger & Cindy Tensdale   |   | 506 W Salem Ave       | Residential Restoration Support Beam | 3/2/2017       |                |                                |  |              |             |                          | Support beam in the home. Only inspection in file is the framing inspection. This permit requires a CO   |
| 11  | 2017        | 2/23        | Bergstrom Construction LC | Missouri Valley Line Construction                                     | 1707 N 14th Street    | Commercial Alteration                | 3/6/2017       |                |                                |  |              |             |                          | Apprenticeship school for power pole workers. Includes office space and training room. Only inspection in file is a Framing and electrical RI inspection. 5/15/19 handed to CD to review. This DOES require a CO.  |
| 12  | 2017        | 2/22        | Tim Dusenberry            |   | 1208 E Lincoln Ave    | Deck                                 | NONE           |                |                                |  |              |             |                          | no inspections on file   |
| 87  | 2017        | 7/6         | CMC Pools                 | Bryan Bussanmas   | 101 S 19th Ct         | Pool                                 | NONE           | 1/2/2018       | 01/29/19                       | Second Notice 5/15/19 Notice 04/05/2019    |              |             |                          |  |
| 104                                       | 2017        | 8/18        | Brook Breuklander         |   | 908 N Y Street        | Pool Deck                            | NONE           | 2/14/2018      | 01/29/19                       | Second Notice 5/15/19 Notice 04/05/2019    |              |             |                          |  |
| 105                                       | 2017        | 8/24        | Brenda McCoy              |   | 1200 E Euclid Ave     | Deck                                 | NONE           | 2/20/2018      | 01/29/19                       | Second Notice 5/15/19 Notice 04/05/2019    |              |             |                          |  |
| 121                                       | 2017        | 10/4        | Custom Specialty Services | The Village (Wesley Life)   | 707 Robin Glen        | Bus Garage / Carport                 | 11/15/2017     | 5/14/2018      | 01/29/19                       | Second Notice 5/15/19 Notice 04/05/2019    |              |             |                          |  |
| 126                                       | 2017        | 10/17       | Christopher Lutheran      |   | 306 N 17th Street     | Basement Finish                      | 11/9/2017      | 5/8/2018       | 01/29/19                       | Second Notice 5/15/19 Notice 04/05/2019    |              |             |                          | Electric and Plumbing RI inspection completed by CB on 11/09/17. no other inspections found in file. Number listed as 319-631-2578   |
| <b>2018</b>                               |             |             |                           |   |                       |                                      |                |                |                                |  |              |             |                          |  |
| 13  | 2018        | 2/21        | Ann Mahoney               | Equity Trust Custodian 1 Equity Way West Lake, OH 44145-2526          | 610 East 1st Ave      | Home Restoration/ Alteration         | 3/5/2018       | 9/1/2018       | 9/27/2018 1/29/19              | FINAL NOTICE 5/15/19 Notice Sent 4/05/2019 |              |             |                          |  |
| 14  | 2018        | 2/22        | Genesis Development       | Attn: Justin Terry  | 1809 W 2nd Ave        | Alteration                           | NONE           | 8/21/2018      | 9/21/2018 10/31/2018           | FINAL NOTICE 5/15//2019                    |              |             |                          |  |
| <b>ACTIVE - in Motiong for INSPECTION</b> |             |             |                           |   |                       |                                      |                |                |                                |  |              |             |                          |  |
| 11  | 2018        | 2/14        | Jonathan Cook             |   | 1200 Caroline Terrace | Alteration                           | NONE           | 8/13/2018      | 09/21/18                       | No   | Ext          |             | Exec Dec                 | Per DC extension granted. *Owner requests final inspection 12/26 - Completed 1/09/19. Need final OK from Safebuilding. File placed back in cabinet to pull Extension given 180 days to expire on August 05, 2019   |
| 98  | 2015        |             | Brad Butler               | Bradley Butler & Alesia Wright 1306 E Detroit Ave Indianola, IA 50125 | 410 W 1st Ave         | Front Porch Repair                   | NONE           | 3/19/2016      | 11/8/2018 1/29/2019 02/25/2019 | FINAL NOTICE 4/05/2019                     |              |             |                          | Contacted owner listed on application -Spoke 4/22/19 . Stated the porch was finished and he currently has rental tenants living in the home. States the inspector is welcome to come over as long as they do not disturb the residents.  |
| 40  | 2015        |             | TLCD Investments LLC      | 615 Brookwood Drive Indianola, IA 50125-3306                          | 220/222 W Salem Ave   | Alteration                           | 9/16/2015      | 3/14/2016      | 11/8/2018 1/29/2019 02/25/2019 | Dec-18                                     |              |             | Failed 03/04/2019        | Resent letters with SECOND NOTICE listed on top. Terry Pauling cld in, stated that he talked to Frank Rasco, states Rich came down to do final inspection. Permit application pulled for same location in 12/2018. Emailed SB to inspect for completion. Terry not moving forward at this time with new permit for an additional alteration. Sent doc from that application in 12/2018 to Terry via email so he has on him for future application if and when needed. SB inspection failed 03/04/2019 all outlets are over counter top need GFCI protection. Only one projected. All other itmes complete. Call to reschedule once GFCI protected. |
| 141                                       | 2016        |             | Sean Thompson             |   | 204 E Kentucky Ave    | Deck                                 | NONE           | 4/12/2017      | 11/12/2018 1/29/2019 2/25/19   | Reminder Letter Sent 04/05/2019            |              |             |                          | Resent letters with SECOND NOTICE listed on top. Recv'd call from owner of the home. 515-330-7168. Sean Thompson 515-991-4729. He is out of town until 3/5/19. Advised that Safebuilding to call to set up final inspect next week.  |
| 148                                       | 2017        | 11/3        | Iowa Drone                | Sean Thompson   | 204 E Kentucky Ave    | Garage                               | NONE           | 5/2/2018       | 1/29/2019 2/25/19              | Reminder Letter Sent 04/05/2019            |              |             |                          | Resent letters with SECOND NOTICE listed on top. Recv'd call from owner of the home. 515-330-7168. Sean Thompson 515-991-4729. He is out of town until 3/5/19. Advised that Safebuilding to call to set up final inspect next week.  |

|     |      |      |                            |                                  |                             |                             |            |               |                         |                                       |                                    |     |  |   |
|-----|------|------|----------------------------|----------------------------------|-----------------------------|-----------------------------|------------|---------------|-------------------------|---------------------------------------|------------------------------------|-----|--|---|
| 29  | 2015 |      | Alex Van Clark             |                                  | 1003 North E Street         | Addition BR and Egress Wind | 7/2/2015   | 12/29/2015    | 11/8/2018<br>1/29/2019  | Reminder Letter Sent<br>04/05/2019    |                                    |     | 02/08/19<br>FAILED   | 515-669-7886 - Alex - states they did the finish the basement walls just cut a hole in the drywall to add a different bedroom. He states the egress windows are complete. Requesting an extension on bedrooms or will call if no longer doing them to close permit. SB inspected 02/08/19 FAILED. Fire alarm outside of bedroom is more than 10' from door. Closet light had exposed bulb. Needs to be reinspected to final out.  |
| 82  | 2015 |      | Brian Hoxmeier             |                                  | 1308 N 6th Street           | Basement Finish             | 1/6/2016   | 7/4/2016      | 01/29/19                | EXT til<br>December of<br>2019 per CD |                                    |     |  | Brian (38-991-3092) called and would like an extension until the end of the year on this permit. Please make note of an extension until 12/31/19 per Charlie D.   |
| 140 | 2016 |      | Joe Ripperger              |                                  | 209 N M Street              | Deck                        | NONE       | 4/11/2017     | 11/12/2018<br>1/29/2019 | Reminder Letter Sent<br>04/05/2019    |                                    |     | 02/05/19<br>FAILED   | Zach current home owner - 515-729-4649 says okay to come whenever just call. Per SB 02/05/19 Jeff Begg "4x4 post more than 8" tall. Appear to be buried in the ground, unable to verify frost depth. Beam should be notched into post or supported with approved brackets. Stairs and all railing approved. FAILED DECK. Will need to schedule reinspection."   |
| 146 | 2016 |      | Brad Butler                | Ross Huff                        | 611 Quail Ridge Rd          | Deck                        | 11/7/2016  | 5/6/2017      | 11/12/2018<br>1/29/2019 | Reminder Letter Sent<br>04/05/2019    |                                    |     | 1/3/2019<br>FAIL   | Owner called in requesting inspection for final. Sent to safebuild 12/27/18 Ross Huff - Safebuild inspected project on 1/3/19 FAILED- Will reinspect when called  |
| 68  | 2017 |      | Richard Stewart            |                                  | 1209 Lancaster Way          | Single Family Dwelling      | 10/10/2017 | 4/8/2018      | 8/28/2018<br>1/29/2019  | Reminder Letter Sent<br>04/05/2019    |                                    |     | 2/13/19<br>FAILED<br>2/27/19<br>FAILED<br>2/28/19<br>OK FOR<br>TEMP CO<br>(sod, gutters,<br>grade<br>needed) | Owner came in 02/11/19 reports final done by RP in July of 2018. No inspect sht in file. Scheduled final with Safebuilding. Mr. Stewart 515-490-8339 "SB inspected 2/13/19 failed "AC breaker is 30 amp needs to be 25 amp, unfinished basement outlets need to be GFI protected, water heater drain pipe is missing, need gutters and downspouts installed." Owner came to office 2/19 asked if he could just get final or temp co for GFI, breaker and drain pipe being done, but will not be able to get to gutters and downspouts till its warmer. Jeff with SB agreed to do Temp CO inspection. Owner will call in when ready for Temp CO inspection. Reinspection for final set up with sb 2/27/19. FAILED - Punchlist complete except gutter and downspout. Will complete by spring. Will call for reinspection. SB inspection 2/28/19 "missing gutters. missing final grade and sod. Landing at lower end of the stairs approved. Need drip leg on gas line at furnace. Permanent address required. House number not visible from street. Builder is planning a column with address at end of drive. Temp address sign in place now. Ok for temp CO. Spoke to permite/builder 5/10/2019. All is done but painting the home. Plans to have this done and ready for Final CO inspection in June 2019, |
| 110 | 2017 | 9/7  | Cross Cut Custom Carpentry | Robert & Deb Elgin               | 210 N 15th Street           | Deck                        | 9/7/2017   | 3/6/2018      | 01/29/19                | Reminder Letter Sent<br>04/05/2019    |                                    |     | 02/07/19<br>FAILED   | 2/5/19 owner called in regarding inspection needed. SB scheduled for 2/07/19. Inspection Failed. Will need to call to reinspect. Owner cld in 2/11 asked for failed inspection report. Emailed inspection report to owenr 2/11. advised to let us know when she would like to reschedule final  |
| 8   | 2018 | 2/1  | Benjamin Rogers            |                                  | 1000 North O St             | Basement Finish             | NONE       | 7/31/2018     | 10/5/2018<br>1/29/19    | EXT til May                           |                                    |     | PASSED<br>05/02/19   | Still has not been completed yet. Extension needed until May 2018. 515-808-3030 per safebuild 05/02/2019 PASSED FINAL Living Area Only Smoke detector interconnected  |
| 32  | 2018 | 4/9  | Amie Hale                  |                                  | 107 South 19th Court        | Pool                        | 8/3/2018   | 1/30/2019     | 9/27/2018<br>1/29/19    | EXT til May                           |                                    |     |  | Warning Letter advising of expiration if no final inspection. Extension given until May 2019 for final. 515-556-6715 Amie ..  |
| 35  | 2018 | 4/18 | DDVI                       | IMU                              | 110 S B Street              | Line Shop Remodel           | 10/1/2018  |               | 01/29/19                | EXT til 4/19                          |                                    |     | 10/19 Failed<br>Fire   | 1/29/18 letter sent out reminding of 180 days expiration from last inspection. Previous inspections September and October. Nothing since. Kurt R emailed stating electrical final will be scheduled by March. Extension given till April 2019   |
| 67  | 2018 | 6/8  | Dan & Irene Bertsch        | Mail to :<br>W 3rd Ave Indianola | 805<br>610 S Freeman Street | Garage Addition             | NONE       | 1/30/19<br>SB | 12/5/2018               | 01/29/19                              | Reminder Letter Sent<br>04/05/2019 | N/a | 1/30/19<br>FAILED  | Added to spreadsheet 1/24/19 krb - Mail to 805 W 3rd Ave. 1/29/19. Owner called in to have inspection for final. 1/30 Safebuilding. States unable to see previous work covered prior to inspection. Needs hurricane clips. FAILED. Will need to have re inspected once items mentioned are corrected. Owners email 2/14/19 "I am responding to the letter I received from you regarding the construction at 610 south freeman. The work is not completed so I will need an extension of the permit. The work is being done by Ron Miller construction.  |