

Permit #	Permit Year	Permit Date	Permittee	Owner if Different from Permittee	Address	Project	Last Inspected	Permit Expired	Date Letter Sent	Re_Apply?	New Permit #	Date RePerm	DATE Re Inspect/ Finished	Notes
2016														
2017														
4	2017	2/1	Wade Williams		1005 Ann Parkway	Bathroom Addition	NONE							
5	2017	2/4	Cary Jordan		1002 E Madison	Residential Addition	NONE							
6	2017	2/15	Adam Loux		304 N 4th Street	Garage	4/3/2017							Board of Adjustments 12/7/16 requesting variance allow for a 1350 sq ft garage. This was approved to store his camper. RI plumbing and Electric Inspection 4/3/17
7	2017	2/21	Rodger & Cindy Tensdale		506 W Salem Ave	Residential Restoration Support Beam	3/2/2017							Support beam in the home. Only inspection in file is the framing inspection. This permit requires a CO
11	2017	2/23	Bergstrom Construction LC	Missouri Valley Line Construction	1707 N 14th Street	Commercial Alteration	3/6/2017							Apprenticeship school for power pole workers. Includes office space and training room. Only inspection in file is a Framing and electrical RI inspection. 5/15/19 handed to CD to review. This DOES require a CO.
12	2017	2/22	Tim Dusenberry		1208 E Lincoln Ave	Deck	NONE							no inspections on file
2018														
ACTIVE - in Motion for INSPECTION														
29	2015		Alex Van Clark		1003 North E Street	Addition BR and Egress Wind	7/2/2015	12/29/2015	11/8/2018 1/29/2019	Reminder Letter Sent 04/05/2019			02/08/19 FAILED	515-669-7886 - Alex - states they did the finish the basement walls just cut a hole in the drywall to add a different bedroom. He states the egress windows are complete. Requesting an extension on bedrooms or will call if no longer doing them to close permit. SB inspected 02/08/19 FAILED. Fire alarm outside of bedroom is more than 10' from door. Closet light had exposed bulb. Needs to be reinspected to final out.
32	2018	4/9	Amie Hale		107 South 19th Court	Pool	8/3/2018	1/30/2019	9/27/2018 1/29/19	EXT til May				Warning Letter advising of expiration if no final inspection. Extension given until May 2019 for final. 515-556-6715 Amie ..
67	2018	6/8	Dan & Irene Bertsch	Mail to : W 3rd Ave Indianola	610 S Freeman Street	Garage Addition	NONE 1/30/19 SB	12/5/2018	01/29/19	Reminder Letter Sent 04/05/2019 EXT Til 7/1/19			1/30/19 FAILED	Added to spreadsheet 1/24/19 krb - Mail to 805 W 3rd Ave. 1/29/19. Owner called in to have inspection for final. 1/30 Safebuilding. States unable to see previous work covered prior to inspection. Needs hurricane clips. FAILED. Will need to have re inspected once items mentioned are corrected. Owners email 2/14/19 "I am responding to the letter I received from you regarding the construction at 610 south freeman. The work is not completed so I will need an extension of the permit. The work is being done by Ron Miller construction. Dan Bertsch" Dan called office 5/24/19 requesting extension til July 515-240-5924. 7/18 all done except for siding. Has to put windows in except for siding. Last inspection done on January 30 by SB. Allows up to 180 days before expiration so the final end date is AJuly 29, 2019. Inspection requested to do overall walk through to determine current status 7/19 at 10:30am TL
68	2017		Richard Stewart		1209 Lancaster Way	Single Family Dwelling	10/10/2017	4/8/2018	8/28/2018 1/29/2019	Reminder Letter Sent 04/05/2019			2/13/19 FAILED 2/27/19 FAILED 2/28/19 OK FOR TEMP CO (sod, gutters, grade needed)	Owner came in 02/11/19 reports final done by RP in July of 2018. No inspect sht in file. Scheduled final with Safebuilding. Mr. Stewart 515-490-8339 "SB inspected 2/13/19 failed "AC breaker is 30 amp needs to be 25 amp, unfinished basement outlets need to be GFI protected, water heater drain pipe is missing, need gutters and downspouts installed." Owner came to office 2/19 asked if he could just get final or temp co for GFI, breaker and drain pipe being done, but will not be able to get to gutters and downspouts till its warmer. Jeff with SB agreed to do Temp CO inspection. Owner will call in when ready for Temp CO inspection. Reinspection for final set up with sb 2/27/19. FAILED - Punchlist complete except gutter and downspout. Will complete by spring. Will call for reinspection. SB inspection 2/28/19 "missing gutters. missing final grade and sod. Landing at lower end of the stairs approved. Need drip leg on gas line at furnace. Permanent address required. House number not visible from street. Builder is planning a column with address at end of drive. Temp address sign in place now. Ok for temp CO. Spoke to permitte/builder 5/10/2019. All is done but painting the home. Plans to have this done and ready for Final CO inspection in June 2019,
82	2015		Brian Hoxmeier		1308 N 6th Street	Basement Finish	1/6/2016	7/4/2016	01/29/19	EXT til December of 2019 per CD				Brian (38-991-3092) called and would like an extension until the end of the year on this permit. Please make note of an extension until 12/31/19 per Charlie D.
98	2015		Brad Butler	Bradley Butler & Alesia Wright 1306 E Detroit Ave Indianola, IA 50125	410 W 1st Ave	Front Porch Repair	NONE	3/19/2016	11/8/2018 1/29/2019 02/25/2019	FINAL NOTICE 4/05/2019				Contacted owner listed on application -Spoke 4/22/19 . Stated the porch was finished and he currently has rental tenants living in the home. States the inspector is welcome to come over as long as they do not disturb the residents.
104	2017	8/18	Brook Breuklander		908 N Y Street	Pool Deck	NONE	2/14/2018	01/29/19	Second Notice 5/15/19 Notice 04/05/2019				Owner called in 5/22/19 states that inspector came out over a year ago. Was told to do a couple things but nothing else. No final was called for inspection by owner. Set inspection for 5/23 at 9am
110	2017	9/7	Cross Cut Custom Carpentry	Robert & Deb Elgin	210 N 15th Street	Deck	9/7/2017	3/6/2018	01/29/19	Reminder Letter Sent 04/05/2019			02/07/19 FAILED	2/5/19 owner called in regarding inspection needed. SB scheduled for 2/07/19. Inspection Failed. Will need to call to reinspect. Owner cld in 2/11 asked for failed inspection report. Emailed inspection report to owner 2/11. advised to let us know when she would like to reschedule final

140	2016		Joe Ripperger		209 N M Street	Deck	NONE	4/11/2017	11/12/2018 1/29/2019	Reminder Letter Sent 04/05/2019			02/05/19 FAILED	Zach current home owner - 515-729-4649 says okay to come whenever just call. Per SB 02/05/19 Jeff Begg "4x4 post more than 8" tall. Appear to be buried in the ground, unable to verify frost depth. Beam should be notched into post or supported with approved brackets. Stairs and all railing approved. FAILED DECK. Will need to schedule reinspection."
141	2016		Sean Thompson		204 E Kentucky Ave	Deck	NONE	4/12/2017	11/12/2018 1/29/2019 2/25/19	Reminder Letter Sent 04/05/2019				Resent letters with SECOND NOTICE listed on top. Recv'd call from owner of the home. 515-330-7168. Sean Thompson 515-991-4729. He is out of town until 3/5/19. Advised that Safebuilding to call to set up final inspect next week.
146	2016		Brad Butler	Ross Huff	611 Quail Ridge Rd	Deck	11/7/2016	5/6/2017	11/12/2018 1/29/2019	Reminder Letter Sent 04/05/2019			1/3/2019 FAIL	Owner called in requesting inspection for final. Sent to safebuild 12/27/18 Ross Huff - Safebuild inspected project on 1/3/19 FAILED- Will reinspect when called
148	2017	11/3	Iowa Drone	Sean Thompson	204 E Kentucky Ave	Garage	NONE	5/2/2018	1/29/2019 2/25/19	Reminder Letter Sent 04/05/2019				Resent letters with SECOND NOTICE listed on top. Recv'd call from owner of the home. 515-330-7168. Sean Thompson 515-991-4729. He is out of town until 3/5/19. Advised that Safebuilding to call to set up final inspect next week.