

## Charlie Dissell

---

**Subject:** WCJC Weekly Update

Thanks for the summary. We will try to communicate more. In light of that thought:

- Trailer is now being delivered tomorrow. 3/12.
- Fencing along Salem and Howard will be moved out where it was previously located next week.
- The black screening around the entire perimeter will be repaired next week.
- Weather permitting excavation, trucking, and exporting of soil may start as early as next week.

For long term planning please note that during the construction of the foundation, April thru July, the main access in and out of the foundation will be thru a gate placed along Buxton where the future Sally Port Ramp will be. FYI.

I will be out of the office tomorrow and Friday. Please use this e-mail as my weekly update.

Nick

