

Charlie Dissell

From: Nick Bruck <nickb@dcigroup-us.com>
Sent: Friday, June 12, 2020 10:11 AM
To: Charlie Dissell
Cc: Justin Page; Chris Conn; Megan Andrew (megana@warrencountyia.org)
Subject: WCJC Weekly Update Week of June 15th

Charlie:

We will have a small crew working tomorrow, Saturday, onsite.

Next week we will break cylinders on Monday morning for the concrete paving on Ashland. If the strength is good the barricades will be removed and the street will be opened back up. Concrete foundation work will continue thru the week.

Tentatively it sound like the Hometown Committees will start hanging banners on the fence that enclosing the site.

Have a good weekend.

 **Nick Bruck**
Senior Project Manager
DESIGN + CONSTRUCTION INTEGRATION
221 E 6th Street, Suite 200
Des Moines, IA 50309
  
C 515-202-3394 | W 515-244-5043