

Charlie Dissell

From: Nick Bruck <nickb@dcigroup-us.com>
Sent: Thursday, June 18, 2020 1:49 PM
To: Charlie Dissell
Cc: Megan Andrew (megana@warrencountyia.org); Justin Page; Chris Conn
Subject: WCJC Weekly Update Week of June 22nd

Charlie:

The waterline work on Ashland is complete. Barricades have been removed and street was swept.

Foundation work will continue next week. Footing excavation spoils currently stockpiled in the southwest corner of the site will be hauled away to make room for the masonry contractor who mobilizes the following week.

 **Nick Bruck**
Senior Project Manager
DCI GROUP
DESIGN + CONSTRUCTION INTEGRATION
221 E 6th Street - Suite 200
Des Moines, IA 50309
C 515-202-3394 | F 515-244-5043
  