

Charlie Dissell

From: Nick Bruck <nickb@dcigroup-us.com>
Sent: Thursday, May 16, 2019 10:21 AM
To: Charlie Dissell
Cc: Brandon Schulte; Megan Andrew (megana@warrencountyia.org)
Subject: WCJC Weekly Work Plan

Week of May 20th, 2019

- Demolition contractor will continue with demolishing and removing the interior building materials of the Courthouse. This activity will occur thru the week.
- Pending approval of traffic closure plan at Monday night's City Council Meeting Vanderpool will mobilize to start utility work.
- DCI Group will have their field office trailer delivered and set up.
- Select demolition of the exterior building on items the County wanted salvaged may start.



Nick Bruck
Senior Project Manager
220 SE 6th Street - Suite 200
Des Moines, IA 50309
C 515-202-3394 | W 515-244-5043