



COMMUNITY DEVELOPMENT

To: Ryan J. Waller, City Manager
From: Charlie E. Dissell, AICP, Community and Economic Development Director
Date: October 8, 2020
Subject: Current Projects Update

The purpose of this memorandum is to provide a brief synopsis of different projects that may be of interest to the Council. Of the 15 projects listed, four (4) are awaiting a submittal from the developer, one (1) is in review, eight (8) have been approved and are in construction, and two (2) were recently completed. All dates are 2020, unless noted otherwise.

1. Vice Construction (2500 West 2nd Avenue)

Status: Review

- Site plan for a storage building submitted on September 25.
- Approval of an alternative site plan requested and scheduled to be reviewed by the Planning and Zoning Commission on October 13.

2. Dollar Tree (1508 North Jefferson Way)

STATUS: Construction

- Site plan submitted on June 25.
- Variance to parking requirements approved on July 1.
- Site plan approved on July 23.
- Demo permit issued on July 28.
- Building permit issued on August 26.
- Site work/demo has begun.

3. Williams Terrace (1600 Block of North 9th Street)

STATUS: Awaiting Submittal

- Developer hosted a neighborhood meeting on March 9.
- Rezoning petition received on April 6.
- The Planning and Zoning Commission reviewed the rezoning request at its April 21 meeting, and recommended approval to the Council.
- The City Council approved the rezoning request on July 6.

4. People Bank Administration Building (500 East Iowa Avenue)

STATUS: Construction

- Site plan and building permit submitted on March 13.
- Site plan approved on April 17.
- Building permit issued on April 17.
- Site work has begun.

5. Peterson Annexation (south of Inwood Street, west of 110th Avenue (North Y Street) and east of County Highway R-63)

STATUS: Awaiting Submittal

- Application for annexation was received on February 25.
- At its meeting on March 25, the City Council forwarded this applicant to the Board of Trustees and Planning and Zoning Commission for its review.
- The Board of Trustees reviewed the request at its April 14 meeting.
- The Planning and Zoning Commission reviewed the request at its April 21 meeting and recommended approval of the request.
- The City Council approved the annexation on June 1.
- The City Council approved an ordinance establishing a zoning district on August 3.

6. Apple Tree Inn (1215 North Jefferson Way)

STATUS: Construction

- Building permit application for interior remodel submitted on January 10.
- Building Permit issued on February 12.

7. Cabin Coffee (910 East 2nd Avenue)

STATUS: Awaiting Submittal

- Sale of D&D lot and development agreement was approved by Council on October 21, 2019.
- Staff hosted a preapplication meeting with the developers on October 22, 2019.
- Developer closed on the property on November 22, 2019.
- On March 16, developer notified City that, due to the COVID 19 pandemic, this project is being suspended until further notice.
- On April 23, the developer requested a 90-day extension to the approved development agreement.
- Council approved the extension at its May 18 meeting.
- Site plan resubmitted on September 15.
- Planning and Zoning Commission reviewed an alternate site plan on September 15; Council approved on September 21.
- Site plan approved on October 5.

8. Crow's Nest Campground (Northwest Corner of South Jefferson Way and East 17th Avenue)

STATUS: Construction

- Staff held a preapplication meeting on a proposed campground on October 3, 2019.
- The City Council approved a rezoning at its January 21 meeting.
- The City Council approved a plat of survey at its May 4 meeting.
- The City Council approved an additional rezoning on June 1.
- Site plan submitted on May 18.
- Development Agreement signed by property owner on August 27.
- Site Plan approved on September 10.
- Site work has begun.

9. Missouri Valley JATC Training Facility (1600 East Iowa Avenue)

STATUS: Construction

- Site Plan for this project was submitted on April 3, 2019 to the City and comments were returned on April 22, 2019.
- Site Plan was approved on June 11, 2019.
- Building permit application was submitted on June 14, 2019.
- Full building permit issued on November 13, 2019.
- Site work has begun.
- Final walk through of building scheduled for October 12.

10. New Heights Church (309 East Hillcrest Avenue)

STATUS: Awaiting Submittal

- The project engineer contacted the City on February 7, 2019 to clarify plan review comments.
- Updated site plan was received on March 7, 2019.
- Site plan approved on May 18.

11. Ashton Park Plat 7

STATUS: Construction

- Located east of the intersections of East Euclid Avenue and North 18th Street and East Boston Avenue and North 18th Street
- Preliminary plat submitted on April 27.
- The Planning and Zoning Commission recommended approval of the preliminary plat at its May 12 meeting.
- City Council approved the preliminary plat at its May 18 meeting.
- Revised preliminary plat submitted on July 6.
- Construction documents submitted on July 21.
- Comments on construction documents returned on August 3.
- Construction documents resubmitted on August 21.
- Resubmittal comments returned on September 3.
- Construction documents resubmitted on September 9.
- Construction Documents approved on September 10.
- Site work has begun.

12. Summercrest

STATUS: Construction

- Located north of the intersection of North 7th Street and East Hillcrest Avenue.
- Rezoning/PRD plan and preliminary plat received on April 3.
- Rezoning/PRD plan was reviewed by the Planning and Zoning Commission at its April 21 meeting and was recommended approval, with conditions, to the Council.
- The Planning and Zoning Commission recommended approval of the preliminary plat at its May 12 meeting.
- The City Council approved the Rezoning/PRD plan on July 6.
- The City Council approved the preliminary plat on July 6.
- Construction documents approved on September 25.

13. Treeline Plat 1

STATUS: Completed

- Located north of East Iowa Avenue and south of North 7th Court
- Preliminary Plat and Construction Plans submitted on March 16.
- Preliminary Plat was reviewed by Planning and Zoning Commission at its April 21 meeting and was recommended for approval to the Council.
- The City Council approved the preliminary plat at its May 4 meeting.
- Site work has begun.
- Final plat submitted on July 31
- Staff conducted an inspection of the site improvements on August 20.
- Staff conducted a second inspection of the site improvements on September 2.
- Planning and Zoning Commission reviewed final plat on September 15; Council approved on September 21.

14. Quail Meadows Plat 3

STATUS: Construction

- Located north of North 8th Street and East Trail Ridge Place.
- A rezoning application was submitted on July 1, 2019 to change a portion on this land from C-2 to R-3. The Planning and Zoning Commission recommended approval of this request at its August 13, 2019 meeting.
- The City Council approved the rezoning at its October 21, 2019 meeting.
- This development will require the City to relocate the current lift station north of the Quail Meadows Subdivision to the north of the Summercrest Hills development. The tentative schedule is to have the new lift station completion by fall of 2020.
- The developer submitted a preliminary plat to the City on September 24, 2019.
- Preliminary plat recommended for approval by Planning and Zoning Commission on November 12, 2019.
- City Council approved the preliminary plat at its November 18, 2019 meeting.
- Construction plans were submitted on December 2, 2019.
- Construction plans approved on March 13.
- Final plat submitted on July 26.
- The Planning and Zoning Commission recommended the final plat for approval on July 14.
- Staff inspected the public improvements and began compiling a punchlist on October 2.

15. Prairie Glynn Plat 2

STATUS: Completed

- Located east of East Franklin Avenue and North 15th Street.
- A revised preliminary and final plat were submitted on June 5, 2019. The Planning and Zoning Commission reviewed the preliminary plat at its July 9, 2019 meeting, and the Council approved the preliminary plat at its July 15, 2019 meeting.
- Final Plat submitted on April 2.
- The Planning and Zoning Commission recommended approval of the final plat at its June 9 meeting.
- Staff inspected the public improvements and the punchlist was completed on August 13.
- The City Council approved the final plat of August 17.